

emp.2 End of Installation QC Checklist

INSTALLATION INFORMATION				
Resident/Customer Name:				
Address of installation:				
Date:			Time:	
Electrician/Installation Technician Name:				
<i>Forward this checklist to Install@Akida.com</i>				
ITEM DESCRIPTION				
Field readings of Circuit with meter	Reading on Field Meter			
Voltage				Volts
Current				Amps
VERIFICATION AND RECORD OF ALL CT #'S AND CIRCUIT #'S	CT on Phase L1 or L2	Circuit Load (e.g. Bedroom AC)	Circuit # in Panel	Confirmed Yes/No
CT#1 – Main Power L1				
CT#2 – Main Power L2				
CT#3 – Solar L1/When Applicable				
CT#4 – Solar L2/When Applicable				
CT#5 – L1				
CT#6 – L1				
CT#7 – L1				
CT#8 – L1				
CHECKLIST:	Confirmed Yes/No			
All CT's Recorded and on appropriate Phase				
D.I.P. switch settings match circuit voltage and phase				
All CT leads labeled every 24 inches with CT#				